



PHASE 3-Summer 2018
USD 320-Wamego School District Bond

D	Task Name	Duration	Start	Finish	5/13	5/20	5/27	June	6/3	6/10	6/17	6/24	July	7/1	7/8	7/15	7/22	August	7/29	8/5	8/12	
1	Middle School	58 days	Fri 5/25/18	Tue 8/14/18		5/25																8/14
2	Expand Wood Shop	55 days	Fri 5/25/18	Thu 8/9/18		5/25																8/9
5	Repair Bleachers	15 days	Fri 5/25/18	Thu 6/14/18		5/25				6/14												
6	Replace Laundry Equipment	15 days	Fri 5/25/18	Thu 6/14/18		5/25				6/14												
3	Remodel (2) Classrooms	55 days	Mon 5/28/18	Fri 8/10/18		5/28																8/10
4	TAB HVAC Systems	10 days	Wed 8/1/18	Tue 8/14/18															8/1			8/14
15	High School	55 days	Fri 5/25/18	Thu 8/9/18		5/25																8/9
17	Remodel Public Restrooms	40 days	Fri 5/25/18	Thu 7/19/18		5/25																7/19
18	Ag Building Improvements	45 days	Fri 5/25/18	Thu 7/26/18		5/25																7/26
20	New Locker Rooms at Existing Weights	50 days	Fri 5/25/18	Thu 8/2/18		5/25																8/2
21	Remodel Existing Locker Rooms	40 days	Fri 5/25/18	Thu 7/19/18		5/25																7/19
22	New bleachers on Existing Wrestling Deck	20 days	Fri 5/25/18	Thu 6/21/18		5/25				6/21												
16	Misc. Gutter Replacement	20 days	Mon 5/28/18	Fri 6/22/18		5/28				6/22												
23	Remodel FAC's Room and Expansion	50 days	Mon 5/28/18	Fri 8/3/18		5/28																8/3
19	Replace Laundry Equipment	15 days	Mon 6/4/18	Fri 6/22/18			6/4			6/22												
25	Bleachers Replacement Lower Gym	15 days	Fri 6/22/18	Thu 7/12/18					6/22													7/12
24	Ag Building Exterior Drainage Issues	20 days	Fri 7/13/18	Thu 8/9/18											7/13							8/9
12	Sports Complex	35 days	Mon 5/28/18	Fri 7/13/18		5/28																7/13
13	Press Box Replacement	20 days	Mon 5/28/18	Fri 6/22/18		5/28				6/22												
14	ADA Viewing Areas	35 days	Mon 5/28/18	Fri 7/13/18		5/28																7/13
7	District Wide Paving	45 days	Tue 5/29/18	Mon 7/30/18		5/29																7/30
8	High School Student Parking Overlay	10 days	Tue 5/29/18	Mon 6/11/18		5/29				6/11												
9	Sports Complex	20 days	Tue 6/5/18	Mon 7/2/18			6/5															7/2
10	Bus Barn Area	15 days	Tue 6/26/18	Mon 7/16/18								6/26										7/16
11	Facilities Area	15 days	Tue 7/10/18	Mon 7/30/18											7/10							7/30

Project: Summer 2018 Schedule Date: Sun 2/26/17

█ Milestone █ Project Summary █ Inactive Milestone █ Manual Task █ Manual Summary Rollup █ Start only █ External Tasks █ Deadline █ Manual Progress
- Split - Summary - Inactive Task - Inactive Summary - Duration only - Manual Summary - Finish only - External Milestone - Progress