



USD 320 Wamego-Phase 3-Bid Package 2- WHS Remodel:
Food Service, Structural, Doors, Glass, MEP, Lockers

Addendum 3

Issue Date: 4-11-18

Architect: BBN Architects Inc.

MEP: Orazem & Scalora Engineering, P.A.

Civil Engineer: SMH Consultants

Construction Manager: Coonrod & Associates Construction Co., Inc.

Owner: USD 320 Wamego

The attached documents and / or items below shall hereby become part of the Construction Documents for the referenced project above.

3-1: Sheet E101 - FACS Room Ground Floor Plan - Power and Fire Alarm: Change the 120V receptacles associated with circuits FP-7, FP-11, and FP-15 to GFI devices.

3-2: Sheet E104 - Panelboard Schedule for FP1: Breakers FP-7, FP-11, and FP-15 shall be shunt trip only. Delete the asterisks pertaining to the GFI breaker.

END OF ADDENDUM